

## MEETING ATTENDANCE RECORD & MINUTES

<b>PROJECT NAME</b>	New Sydney Fish Market
<b>MEETING NAME</b>	Community Consultative Committee (CCC) – Main Works
<b>MEETING NUMBER</b>	03
<b>DATE</b>	Wednesday, 14 July 2021
<b>TIME</b>	4:30 PM – 6:30 PM
<b>LOCATION</b>	Microsoft Teams (On-line)

### Attendees

<b>NAME</b>	<b>INITIALS</b>	<b>ORGANISATION</b>
David Johnson	DJ	Chair
Nicola Frowen	NF	Stakeholder Rep - Dragon Boats NSW (via Teams)
Jan Wilson	JW	Stakeholder Rep – Coalition of Glebe Groups
Mark Tietjen	MT	Stakeholder Rep - Glebe Rowing Club
John Faulkner	JF	Community Representative
Lindsay Charles	LC	Community Representative
Asa Wahlquist	AQ	Stakeholder Rep – The Glebe Society
Graeme Milton	GM	Stakeholder Rep Alt - Strata Committee, 84 Wentworth Park Road
Greg Lin	GL	Infrastructure NSW (for HW)
Jess Scully	JS	City of Sydney (via Teams)
Elizabeth Elenius	EE	Stakeholder Rep – Pyrmont Action Inc.
Vlad Popovski	VP	Infrastructure NSW (Observer)
David Maher	DM	Multiplex
Michelle Delmage	MD	Multiplex (Minutes)
Paul McGirr	PM	Community Representative
Lauren Drummond	LD	Sydney Fish Market (Observer)
Jenny Burn	JB	Community Representative (Alternate)
Mark Irish	MI	SLR Acoustic Consultant (Observer)
Robbie Cain	RC	SLR Acoustic Consultant (Observer)

### Apologies

<b>NAME</b>	<b>INITIALS</b>	<b>ORGANISATION</b>
Malcolm Morrison	MM	Stakeholder Rep - Strata Committee, 84 Wentworth Park Road
Humfrey Whitaker	HW	Infrastructure NSW
Leiza Lewis	LL	Stakeholder Rep -Sydney Secondary College
Paul Elliott	PE	Stakeholder Rep – Blackwattle Bay Residents Gp

**Welcome and introductions**

- DJ welcomed everyone to the third new Sydney Fish Market main works CCC and meeting on the Teams platform due to Covid-19 restrictions within the Greater Sydney area. DJ also noted apologies and made an acknowledgement of country.

**Apologies**

- DJ noted apologies for the CCC meeting: MM, HW, LL, PE

**Declaration of Pecuniary and other interests**

- DJ asked the committee to declare any Pecuniary or other financial interests – none were declared.

**Business arising from previous minutes**

- No further additions

**Early Works Update**

- GL provided an update on early works. Reiterating that the site has been vacated by Hansen Yuncken (HY) with Multiplex taking possession of the site from Monday 31 May. Multiplex will be completing the remaining pile extraction.

**Main Works Update**

- DM commenced main works update, noting that SLR Acoustics Consultants will also present an update to give further detail on how real time data is assessed and measured up against forecast modelling
- DM once again thanked CCC members for their attendance and support at the smoking ceremony held on site on 22 June 2021.

**Action: MD will make a library of photos from the ceremony available for committee members to utilise**

- DM stated that works to date have centred on pile testing and pile extraction which is being carried out between the hours of 9am and midday as well as 1pm to 5pm from Monday to Friday and on Saturday from 9am to 1pm.
- MI of SLR Acoustic Consultants commenced their presentation as part of the project update.
- A map outlining noise logger, vibration monitoring and test pile location was outlined as part of the Noise and Vibration update. PM asked a question about the specific location of one of the test piles on the map in relation to other aspects of the site. DM advised that MPX would follow up and clarify information on the test pile in question.

**Action: MD / DM to follow-up on PM's question regarding test pile location**

- MI continued to present findings based on noise monitoring sampling. GM queried the reason for noise being sampled on 17 June. MI responded there was no other reason other than 17 June was the highest measured reading.
- GM asked if noise levels were captured from works being carried out on Bridge Road by Ausgrid. SLR responded that monthly reporting data on noise levels was posted onto the project website.
- DM added work was underway with the seawall revetment to remove and make this structure safe.
- DM stated that MPX and its subcontractors since the start of the project have been continually adapting to NSW Health advice with respect to COVID 19 to maintain their operations in the safest possible way, highlighting some of the current steps being undertaken to ensure this safety.
- DM led discussion around Asbestos Containing Materials (ACM) and the fact sheet that was sent around to CCC members on 7 July 2021 and published onto the project website. Notably that:
  - ACM was found in fill material on site in 5 of 20 test pits

- The site will be managed under NSW legislation and appropriate controls all approved by the Environment Protection Authority approved independent site auditor
- Remediation works to be undertaken in accordance with site-specific asbestos control plan, endorsed by Occupational Hygienist and MPX environmental consultant.
- ACM was also identified on site within seabed sediments - Trace amounts of friable asbestos have been identified in 4 of 8 marine sediment samples. Fact sheet has been updated on the project website to reflect the new information.
- JF asked if as there were five sites where Asbestos was found, is it likely to be everywhere? DM answered that the entire site from east to west was being treated under controlled conditions and subject to further testing.
- The CCC was supportive of the suggestion that the status of remediation of ACM on site be included as a standing update.
- DM provided overview of the 4-week look-ahead for works on site and noted:
  - Modification and addition of gates and vehicular crossovers
  - Pavement testing on Bridge Road
- CCC Members asked if a 4-week preview of works could be a regular part of the project update and DM agreed.

#### **Other Agenda Items**

- JS asked to share correspondence with CCC members from the City of Sydney, Lord Mayor Clover Moore requesting a formal extension to the Blackwattle Bay Public Exhibition.

#### **General business**

- JW noted thanks again to MPX for the smoking ceremony.
- EE raised the possibility of workers utilising vacant space at the Sydney Fish Market. GL advised that there is no opportunity and the Sydney Fish Market is already under a lot of pressure finding parking capacity for their current requirements. DM re-iterated public transport.
- DM noted that Seabin installation in partnership with Infrastructure NSW and Sydney Fish Market was progressing with five Seabins in total to be installed within Blackwattle Bay.
- GM asked for an update on the installation of Traffic Lights on Bridge Road.

**Action: DM / GL to provide an update on timeline for the installation of traffic lights on Bridge Road**

- JW asked a question about raising Bridge Road and the status of this work.
  - DM advised this work will be staged and exact dates and final detail is still under WAD approval.

**Action: Present RMS Plans to CCC for future meeting**

#### **Next Meeting and arrangements for future meetings**

- Attendees agreed to meet again on Wednesday 11 August 2021 at 4.30pm, and will likely be held online via Teams again.

#### **Meeting closed at 6.00pm**

**Actions Register**

<b>No</b>	<b>Action Item</b>	<b>Owner</b>	<b>Status</b>
1	MD to send through link of minutes and presentations on project website via email to CCC members	MD	Closed
2	MD to follow up with Seabin to further explore some of the environmental aspects on behalf of CCC	MD	Open
3	MD to follow up with Seabin to discuss potential opportunities with SSC students	MD	Open
4	MD to discuss with the site team the opportunity and timing for a guided silt curtain tour and explanation for interested CCC members	MD	Open
5	MD and Senversa to provide follow-up information relating to water quality testing, locations and possible collaboration opportunities for SSC students	MD	Open
6	MD to connect Dave Higgon and LC to further discuss indigenous pathway opportunities and our APIC plan for the nSFM project	MD	Closed
7	MD will make a library of photos available for committee members to utilise	MD	Open
8	Multiplex to follow-up on PM's question regarding test pile location	MD/DM	Open
9	DM / GL to provide an update on timeline for the installation of Traffic Lights on Bridge Road at future meeting	DM/GL	Open
10	Present RMS Plans to CCC for future meeting	DM/GL	Open