

MEETING ATTENDANCE RECORD & MINUTES

PROJECT NAME	New Sydney Fish Market (new SFM)
MEETING NAME	Community Consultative Committee (CCC) – Main Works
MEETING NUMBER	05
DATE	Wednesday, 8 September 2021
TIME	4:30 PM – 6:00 PM
LOCATION	Microsoft Teams

Attendees

NAME	INITIALS	ORGANISATION
David Johnson	DJ	Chair
Nicola Frowen	NF	Stakeholder Rep - Dragon Boats NSW (via Teams)
Jan Wilson	JW	Stakeholder Rep – Coalition of Glebe Groups
Mark Tietjen	MT	Stakeholder Rep - Glebe Rowing Club
John Faulkner	JF	Community Representative
Lindsay Charles	LC	Community Representative
Asa Wahlquist	AQ	Stakeholder Rep – The Glebe Society
Graeme Milton	GM	Stakeholder Rep - Strata Committee, 84 Wentworth Park Road
Greg Lin	GL	Infrastructure NSW
Jess Scully	JS	City of Sydney (via Teams)
Elizabeth Elenius	EE	Stakeholder Rep – Pyrmont Action Inc.
Vlad Popovski	VP	Infrastructure NSW (Observer)
David Maher	DM	Multiplex
Michelle Delmage	MD	Multiplex (Minutes)
Paul McGirr	PM	Community Representative
Lauren Drummond	LD	Sydney Fish Market
Jenny Burn	JB	Community Representative (Alternate)
Leiza Lewis	LL	Stakeholder Rep -Sydney Secondary College
Paul Couani	PC	Multiplex, Project Mgr (Observer)

Apologies

NAME	INITIALS	ORGANISATION
Malcolm Morrison	MM	Stakeholder Rep - Strata Committee, 84 Wentworth Park Road
Paul Elliott	PE	Stakeholder Rep – Blackwattle Bay Residents Gp

Welcome and introductions

- DJ welcomed everyone to the fifth new Sydney Fish Market main works CCC and commented that the meeting was being held on the Teams platform due to ongoing Covid-19 restrictions within the Greater Sydney area. DJ made an acknowledgement of Country and paid respects to elders past and present.

Apologies

- DJ noted apologies for the CCC meeting

Declaration of Pecuniary and other interests

- DJ asked the committee to declare any Pecuniary or other financial interests – none were declared.

Business arising from previous minutes

- No further additions

Main Works Update

- DM commenced the main works update, starting with a review of the last four weeks and noted that since the end of the Covid-19 construction pause, activity had been ramping up on site. Some of the works noted as underway or complete in the last four weeks include seawall revetment works, ongoing pile extraction, seabed debris removal and hoarding installation along the Glebe Foreshore Walk and Bridge Road.
- DM introduced Paul Couani, Project Manager of the new Sydney Fish Market. As part of the main works update, Paul commenced the presentation focussed on the upcoming SFM Operational and Recreational Wharf Works and Seabed profiling.
- The adjustment of the silt curtain is the first component of works to be undertaken in order to complete upcoming works.
- The Operational wharf and recreational wharf works will involve relocation of the fishing trawlers to the timber wharf, relocation of the recreational pontoon to the timber wharf, structural upgrades to the timber wharf as well as a new pedestrian pathway from the relocated recreational pontoon to the existing Sydney Fish Market.
- The sediment profiling works are required to build the basement structure of the new Sydney Fish Market. PC outlined how the sediment will be managed and drew attention to the image on screen whereby the profiling barge uses a moon boom that creates an exclusion that acts as a containment area and a primary line of silt curtain for the disturbed sediment.
- The CCC previously agreed to have an ongoing placeholder during the main works update specifically for an ACM update and discussion. DM noted no significant new events in this space and noted that water based and land based testing was ongoing in preparation for future works. All testing and on-site activity continues to be under the controls and management discussed at the previous CCC.
- A question was asked where the ferries will be re-located during the wharf works. GL advised that ferries will be re-located, with exact location still to be determined.
- GM asked a question about noise levels in relation to the new piling equipment and rig. DM committed to investigating anticipated noise levels and reporting back to GM.
- JF raised concerns surrounding pedestrian safety on Bridge Road, noting examples of different scenarios he had observed. Other members also referenced safety concerns in relation to cyclists and width of thoroughfare on Bridge Road as well as increased pedestrian traffic crossing over Bridge Road due to Covid 19 lockdown restrictions and exercise permissions. DM confirmed the installation of temporary traffic signals is currently scheduled for the fourth quarter of 2022 in alignment with other Bridge Road works scheduled at the time. DM stated Multiplex would investigate if there was any potential for traffic control signage placed on the Bridge Road footpath to be managed in a different way to improve congestion. JS agreed to investigate the safety issues raised with City of Sydney Council.

Action: JS to investigate safety issues with City of Sydney Council

Other Agenda Items

- JB reiterated interest in progressing the proposed information board around the new Sydney Fish Market site and was due to meet with JW, DM and MD next week.

Next Meeting

- The next CCC is scheduled to be held on Wednesday 13 October, again via Teams with a calendar invite to be sent closer to the date.

Meeting closed at 6.00pm

Actions Register

No	Action Item	Owner	Status
1	MD to send through link of minutes and presentations on project website via email to CCC members	MD	Closed
2	MD to follow up with Seabin to further explore some of the environmental aspects on behalf of CCC	MD	Open
3	MD to follow up with Seabin to discuss potential opportunities with SSC students	MD	Open
4	MD to discuss with the site team the opportunity and timing for a guided silt curtain tour and explanation for interested CCC members	MD	Open
5	MD and Senversa to provide follow-up information relating to water quality testing, locations and possible collaboration opportunities for SSC students	MD	Open
6	MD to connect Dave Higgon and LC to further discuss indigenous pathway opportunities and our APIC plan for the new SFM project	MD	Closed
7	MD will make a library of photos available for committee members to utilise	MD	Closed
8	Multiplex to follow-up on PM's question regarding test pile location	MD/DM	Closed
9	DM / GL to provide an update on timeline for the installation of Traffic Lights on Bridge Road at future meeting	DM/GL	Closed
10	Present RMS Plans to CCC for future meeting	DM/GL	Open
11	DM to respond to GM enquiries re: working hours for Bridge Road Investigation and Tree Removal Works.	DM	Closed
12	MD/MPX to inform CCC of plans for information boards around the new SFM site	MD	Open
13	MPX to provide ongoing update on planning for Bridge Road Cycling Pathway	DM/MD	Open
14	MPX to review this occurrence with environmental consultants pertaining to smoke from the new SFM site	DM/MD	Closed

MULTIPLEX

15	MPX to respond to PM regarding fencing/gate structures query	DM/MD	Open
----	--	-------	------